

***Team for monitoring the implementation of the Project on reconstruction and equipping of the University Hospital Clinical Centre Banja Luka***

On the basis of its Decision issued on October 24<sup>th</sup>, 2014, the Ministry of Health and Social Welfare of the Republic of Srpska established the Team for monitoring the implementation of the Project on reconstruction and equipping of the University Hospital Clinical Centre Banja Luka i.e. Implementation Team comprising of:

1. Nikola Bojic, MD, Head of the Team
2. Marko Stanarevic, B.Sc. (Econ), Team member
3. Tea Strika, B.Sc.C.E., Team member
4. Zoran Padezanin, B.Sc. in architectural engineering, Team member
5. Dragan Dubravac, LL.B., Team member
6. Sinisa Janjetovic, B.Sc. (Econ), Team member – additional Decision (Coordinator for Financial Issues)

and appointed Project coordinators. They are:

1. Assistant Minister for implementation of projects in the Ministry of Health and Social Welfare of the Republic of Srpska
2. General Manager of the University Hospital Clinical Centre Banja Luka

A task of the Team is to monitor implementation on a regular basis, to provide information on progress of the project implementation (construction works, equipping with medical and non- medical equipment and furniture) and to regularly attend operational meetings in which Project Manager, Supervisory Body and Contractor will participate.

An Interim Supervisory Body was established – the Institute of Construction Banja Luka (ZIBL).

The schedule of activities that should be performed prior to commencement of construction works was determined:

- |                    |  |
|--------------------|--|
| I phase            | Review of the existing technical and functional condition + analyses             |
| I phase            | Adjustment of a phasing concept with regard to the results of analysis           |
| II phase           | Drawing up the phasing concept and a dynamic plan                                |
| II phase           | Drawing up the dynamic plan in accordance with the phasing concept               |
| III phase          | The concept of planning for obtaining the necessary permits                      |
| III phase<br>phase | Obtaining necessary permits on the basis of information from the previous phase  |
| IV phase           | Construction site registration and establishment of construction site facilities |

in accordance with actual situation (technical and functional)

V phase      Commencement of works

After activating the Contract in October 2014, Contractor started detailed inspection of the existing condition of the facility and surrounding infrastructure as a basis for drawing up the main design. UH CC BL provided a construction licence for preparatory works and demolition of the existing facility of the North Wing and necessary demolitions within CMB facility. Contractor placed protective fences on the construction site and installed temporary facilities for the necessities of the construction site and performed interior construction site infrastructure. Demolition of the North Wing started in February 2015, in the period when weather conditions allowed performance of these works. Up to now, the entire part of the facility above ground was demolished. Preparatory works and demolition works are being performed constantly and there is a continuous process of drawing up the main design in cooperation with UH CC BL. In March 2015, a part of the CMB facility was handed over to the Contractor.